



DNV GL SILVER/CIMS Tank Container Periodic Inspection Report

Control Number
Date 30-Jul-19

This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.

Note: This inspection is performed subject to DNV GL's Standard Terms and Conditions.

Scope: 2½ Year Inspection 5 Year Inspection

| | |
|--|--|
| Place of inspection: Gangtong Containers, Co., Ningbo, China | Owner's Serial Number BAFU 888473-6 |
| Operator/Lessor: Bulk Haul | |
| Manufacturer: Welfit Oddy | Manufacturer's Serial No. G20788 |

Applicable Regulations. Enter initial approval No. as applicable

- | | |
|--|---|
| <input checked="" type="checkbox"/> CSC F/BV/8037/03 | <input checked="" type="checkbox"/> UK-DOT BVCT 0270183/J |
| <input checked="" type="checkbox"/> IMO UN PORTABLE T11* | <input checked="" type="checkbox"/> US-DOT UN PORTABLE |
| <input checked="" type="checkbox"/> RID/ADR F/5216/BV/02 | <input checked="" type="checkbox"/> AAR 600 |
| <input type="checkbox"/> BAM | <input checked="" type="checkbox"/> TC Impact |
| <input checked="" type="checkbox"/> TIR GB/C 5149 BV/2002 | <input checked="" type="checkbox"/> UIC IC70 <input type="checkbox"/> FRA |

| Tank Information | |
|----------------------------|----------------------|
| Year of Manufacture: | 2003 |
| Max Gross Weight (Kg): | 36000 |
| Tare Weight (Kg): | 3920 |
| Capacity (L): | 24990 |
| Design Temp (C): | 140 |
| M.A.W.P. (Bar): | 4.0 |
| Test Pressure (Bar): | 6.0 |
| Top Discharge: | No |
| Bottom Discharge: | Yes |
| No. of closures in series: | Three |
| Shell Material: | DIN 17441 TYPE1.4436 |
| Shell Thickness (mm): | 4.4 |
| Heads Material: | DIN 17441 TYPE1.4436 |
| Heads Thickness (mm): | 5.3 |
| ISO Type: | 22T6 |

| Inspection Dates (mm/yy) | | |
|---------------------------|----------|-------------|
| Initial Hydro Test: | 09/03 | Witness: BV |
| Last Hydro Test: | 04/14 | Witness: BV |
| This inspection date: | 30/07/19 | |
| Date Next Inspection Due: | 01/22 | |


| Inspections Performed | N/A | In Order | See Comments |
|-----------------------|-----------|----------|--------------|
| Internal Inspection | | X | |
| External Inspection | | X | |
| Hydro Test | | X | |
| Date: | 30-Jul-19 | | |
| Pressure (Bar): | 6 | | |
| Fittings Inspection | | X | |
| Frame Inspection | | X | |
| Decals Inspection | | X | |
| Steam Coils Test | | X | |
| Pressure (Bar): | 6 | | |

| Pressure Relief Valves | 1st | 2nd |
|---------------------------|------------|-----|
| Manufacturer/Type: | Fort Vale | N/A |
| Serial Number: | 0025728 | N/A |
| Full Flow Rate (CMHR): | 16036M3/HR | N/A |
| Operating Pressure (Bar): | 4.4 | N/A |
| Vacuum Setting (Hg): | N/A | N/A |
| Bursting Disc (Bar): | N/A | N/A |

| Surveyors Name: |
|-----------------|
| Chen HaiFeng |

Comments:

*At time of inspection this unit conformed to PORTABLE TANK instruction T11



Anthony Bova
Anthony Bova

CSC ACEP
Plate Marking/Stamping: NV or VL 07/19 IA-9101