



DNV/GL SILVER/CIMS Tank Container Periodic Inspection Report

定期检验证书

Local Office Houston
 Control Number
 Date 06-Aug-17

This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.
 Note: This inspection is performed subject to DNV-GL's Standard Terms and Conditions.

Scope: 检验范围 2½ Year Inspection 2.5 年年检 5 Year Inspection 5 年年检

Place of inspection: 检验地点	Globe Tank Solutions (GTS), Jubail, Saudi Arabia	Owner's Serial Number 箱号	SIMU 261554-1
Operator/Lessor: 营运者	Newport Tank	Manufacturer's Serial No. 生产厂家序列号	NCTE 15 T 04008
Manufacturer: 生产厂家	CIMC		

Applicable Regulations. 国际标准执行 *Enter initial approval No. as applicable*

- | | |
|--|--|
| <input checked="" type="checkbox"/> CSC GB LR 63638 07 14 | <input checked="" type="checkbox"/> UK-DOT |
| <input checked="" type="checkbox"/> IMO UN PORTABLE T11 * | <input checked="" type="checkbox"/> US-DOT UN PORTABLE |
| <input checked="" type="checkbox"/> RID/ADR GB PT LR 63638 L4BN | <input type="checkbox"/> AAR 600 |
| <input type="checkbox"/> BAM | <input checked="" type="checkbox"/> TC Impact |
| <input checked="" type="checkbox"/> TIR GB C 63638 LR 2014 | <input checked="" type="checkbox"/> UIC 592 <input type="checkbox"/> FRA |

Tank Information 罐箱箱体标识		
Year of Manufacture: 制造日期	2015	
Max Gross Weight (Kg): 最大载重量	36000	
Tare Weight (Kg): 自重	3815	
Capacity (L): 容积	25940	
Design Temp (C): 设计温度	150	
M.A.W.P. (Bar): 最大工作压力	4.0	
Test Pressure (Bar): 试验压力	6.0	
Top Discharge: 顶部卸料口	No	
Bottom Discharge: 底部卸料口	Yes	
No. of closures in series: 阀门数量	Three	
Shell Material: 罐壁材质	SANS 50028 7	
Shell Thickness (mm): 罐壁厚度	6 EMS	
Heads Material: 罐封头材质	SANS 50028 7	
Heads Thickness (mm): 罐封头厚度	6	
ISO Type: ISO 型号	22K2	

Inspection Dates (mm/yy) 年检日期			
Initial Hydro Test: 出厂水压试验日期	03/15	监督者	LR
Last Hydro Test: 前次水压试验日期	03/15	监督者	LR
This Inspection Date: 本次检验日期	06/08/17		
Date Next Due: 下次检验日期	03/20		


Inspections Performed 年检执行状况	N/A 否	In Order 执行	See Comments 见备注
Internal 罐内检验		X	
External 箱外检验		X	
Leak Test 气密试验		X	
Date: 日期 06-Aug-17			
Pressure: 压力 (bar) 1			
Fittings 整体检查		X	
Frame 框架检查		X	
Decals 标贴检查		X	
Steam Coils 蒸汽管试验		X	
Pressure: 压力 (bar) 1			

Pressure Relief Valves 安全阀测试	1st	2nd
Manufac/Type: 生产厂家/ 型号	Fort Vale	N/A
Serial Number: 生产厂家序列号	14165985	N/A
Full Flow Rate: 最大流量(CMHR)	5.746	N/A
Operating Press: 安全阀测试压力(bar)	4.4	N/A
Vacuum Setting 真空阀(Hg)	N/A	N/A
Bursting Disc: 防爆碟(Bar)	N/A	N/A

Surveyors Name: 检验员姓名
 P.K.SINGH

Comments: 备注

*At time of inspection this unit conformed to PORTABLE TANK instruction T11



IA-9101

Anthony Bovas
 Anthony Bovas

CSC 03/20
 Plate Marking/Stamping: NV08/17