



DNV/GL SILVER/CIMS Tank Container Periodic Inspection Report

Control Number
Date 06-Mar-19

This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.

Note: This inspection is performed subject to DNV-GL's Standard Terms and Conditions.

Scope: 2½ Year Inspection 5 Year Inspection Exceptional

Place of inspection: Van Moer, Zwijndrecht, Belgium	Owner's Serial Number EXFU 059565-5
Operator/Lessor: Exsif Worldwide	
Manufacturer: CIMC GROUP	Manufacturer's Serial No. NCTE11T 00752

Applicable Regulations. Enter initial approval No. as applicable

- | | |
|--|--|
| <input checked="" type="checkbox"/> CSC F BV 11150 10 | <input type="checkbox"/> UK-DFT |
| <input checked="" type="checkbox"/> IMO UN PORTABLE T11 | <input checked="" type="checkbox"/> US-DOT IA-8106 |
| <input checked="" type="checkbox"/> RID/ADR F 6071 BV 11 | <input type="checkbox"/> AAR 600 |
| <input type="checkbox"/> BAM | <input checked="" type="checkbox"/> TC Impact |
| <input checked="" type="checkbox"/> TIR GB C 9241 BV 2010 | <input checked="" type="checkbox"/> UIC |
| | <input type="checkbox"/> FRA |


Tank Information	
Year of Manufacture:	2011
Max Gross Weight (Kg):	36000
Tare Weight (Kg):	3475
Capacity (L):	24010
Design Temp (C):	130
M.A.W.P. (Bar):	4.0
Test Pressure (Bar):	6.0
Top Discharge:	No
Bottom Discharge:	Yes
No. of closures in series:	Three
Shell Material:	1.4402
Shell Thickness (mm):	6.0 EMS
Heads Material:	1.4402
Heads Thickness (mm):	6.0 EMS
ISO Type:	22T6

Inspection Dates (mm/yy)		
Initial Hydro Test:	02/11	Witness: BV
Last Hydro Test:	04/16	Witness: BV
This inspection date:	06/03/19	
Date Next Inspection Due:	04/21	

Inspections Performed	N/A	In Order	See Comments
Internal Inspection		X	
External Inspection		X	
Leak Test		X	
Date: 06-Mar-19			
Pressure (Bar): 1			
Fittings Inspection		X	
Frame Inspection		X	
Decals Inspection		X	
Steam Coils Test		X	
Pressure (Bar): 6			

Pressure Relief Valves	1st	2nd
Manufacturer/Type:	Fort Vale/3 inch	N/A
Serial Number:	1069380	N/A
Full Flow Rate (CMHR):	5746 NM3/S	N/A
Operating Pressure (Bar):	4.4	N/A
Vacuum Setting (Hg):	N/A	N/A
Bursting Disc (Bar):	N/A	N/A

Comments:



IA-9101

Anthony Bova
Anthony Bova

CSC ACEP
Plate Marking/Stamping: NV03/19

Surveyors Name:
T. De Smit