



# DNV GL SILVER/CIMS Tank Container Periodic Inspection Report

Control Number .....  
Date 19-Jun-19 .....

This certifies that the undernoted tank container has been reinspected in accordance with the regulations indicated.

Note: This inspection is performed subject to DNV GL's Standard Terms and Conditions.

Scope:  2½ Year Inspection  5 Year Inspection

<b>Place of inspection:</b> G & W TANKS LLC, Charleston, South Carolina	<b>Owner's Serial Number</b>  RFCU 820286-8
<b>Operator/Lessor:</b> M & S Logistics	
<b>Manufacturer:</b> CIMC	<b>Manufacturer's Serial No.</b> NCTE13T 15567

**Applicable Regulations. Enter initial approval No. as applicable**

- |  |  |
|--|--|
| <input checked="" type="checkbox"/> <b>CSC</b> F BV 11148 10     | <input type="checkbox"/> <b>UK-DOT</b> .....   |
| <input checked="" type="checkbox"/> <b>IMO</b> UN PORTABLE T11 * | <input checked="" type="checkbox"/> <b>US-DOT</b> UN PORTABLE                                  |
| <input checked="" type="checkbox"/> <b>RID/ADR</b> F 6074 BV 13  | <input checked="" type="checkbox"/> <b>AAR 600</b> .....                                       |
| <input type="checkbox"/> <b>BAM</b> .....                        | <input checked="" type="checkbox"/> <b>TC Impact</b> .....                                     |
| <input checked="" type="checkbox"/> <b>TIR</b> GBC 9040 BV 2010  | <input checked="" type="checkbox"/> <b>UIC</b> ..... <input type="checkbox"/> <b>FRA</b> ..... |

Tank Information	
Year of Manufacture:	2013
Max Gross Weight (Kg):	36000
Tare Weight (Kg):	3760
Capacity (L):	24930
Design Temp (C):	130
M.A.W.P. (Bar):	4.0
Test Pressure (Bar):	6.0
Top Discharge:	No
Bottom Discharge:	Yes
No. of closures in series:	Three
Shell Material:	SANS 50028-7 1.4402
Shell Thickness (mm):	6.0 EMS
Heads Material:	SANS 50028-7 1.4402
Heads Thickness (mm):	6.0 EMS
ISO Type:	22K2

Inspection Dates (mm/yy)		
Initial Hydro Test:	10/13	Witness: BV
Last Hydro Test:	10/13	Witness: BV
This inspection date:	19/06/19	
Date Next Inspection Due	12/21	


Inspections Performed	N/A	In Order	See Comments
Internal Inspection		X	
External Inspection		X	
Hydro Test		X	
Date: 19-Jun-19			
Pressure (Bar): 6			
Fittings Inspection		X	
Frame Inspection		X	
Decals Inspection		X	
Steam Coils Test		X	
Pressure (Bar): 6			

Pressure Relief Valves	1st	2nd
Manufacturer/Type:	Fort Vale	N/A
Serial Number:	1431832	N/A
Full Flow Rate (CMHR):	4.358 NM3/S	N/A
Operating Pressure (Bar):	4.4	N/A
Vacuum Setting (Hg):	N/A	N/A
Bursting Disc (Bar):	N/A	N/A

Surveyors Name:	
Gary Waldrop	

**Comments:**

\*At time of inspection this unit conformed to PORTABLE TANK instruction T11



*Anthony Bova*  
Anthony Bova

CSC ACEP  
Plate Marking/Stamping: NV or VL 06/19 IA-9101